


Name: ██████████
Class: CMCE2421, CMIII
Date: 10-1-2020
Project: Grant Chart Schedule
Lab 01

Fl.	#	Activity	Dur.	Timeline (in days)																		
				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Cellar	1	Install Masonry (MA-1)	1	█																		
	2	Install Waterproofing (WP-1)	1		█																	
	3	Install 1/2" protection board or drainage sheet	1			█																
	4	Install 1-1/2" R7.5 Continous Insulation Type-1 (I-1)	1				█															
	5	Install 1" min. compressible joint filler	1					█														
1st Floor	6	Install 2 layers of 5/8" mold resistance GWB	1					█														
	7	Install vapor barrier	1						█													
	8	Install 2 layers of 5/8" fiberglass mat mold resistant gypsum sheathing	1							█												
	9	Install 6" R24 Insulation Type-2 (I-2)	1								█											
	10	Install 2 layers of 5/8" mold resistance GWB and vapor barrier	1									█										
	11	Install 2 layers of 5/8" fiberglass mat mold resistant gypsum sheathing	1										█									
	12	Install fluid applied weather barrier	1											█								
	13	Provide transition membrane at substrate transitions	1													█						
	14	Transition membrane: verify compatibility with foundation Waterproofing	1														█					
	15	Lap Waterproofing and fluid applied weather barrier 24" min. to achieve continous air barrier	1															█				
	16	Install continuous Stainless Steel Flashing (F-1)	1																█			
	17	Install 2" R10 continuous Insulation Type-1 (I-1)	1																	█		
	18	Install SS weep screed	1																		█	
	19	Install Grade D building Paper	1																			█
	20	Install 1" stucco, metal lathe, drainange matrix	1																			█


Name: [REDACTED]
 Class: CMCE2421, CMIII
 Date: 10-1-2020
 Project: Grant Chart Schedule
 Lab 01



2 SECTION DETAIL AT GL C.8 - TYP.
 A-401 SCALE: 1 1/2" = 1'-0" REF 2/A-301

Activities	Dur (days)	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1 8 5/8" 2hr rated UL U411	1	■															
2 Two Layers 5/8" mold resistant gwb	1		■														
3 vapor barrier	1		■														
4 Two Layers 5/8" fiberglass mat mold resistant gwb	1		■														
5 1" min compressible joint filler	1			■													
6 Filled cmu	1				■												
7 Waterproofing 1	1					■											
8 6" R24 1-2	1						■										
9 Fluid applied weather barrier	1							■									
10 Provide transition membrane at substrate transitions	1								■								
11 Lap WP-1 & fluid app. weather barrier 24" min. to achieve cont. barrier	1									■							
12 Transition membrane; verify foundation compatibility with WP-1	1										■						
13 1/2" protection board or drainage sheet	1											■					
14 2" R10 continuous I-1	1												■				
15 1.5" R7.5 continuous I-1	1													■			
16 SS weep creed	1														■		
17 1" stucco metal lathe drainage matrix grade D building paper	1															■	
18 Continuous F-1	1																■

[REDACTED]
10/2/2020
CMCE 2421
Schedule Wall Detail (Lab 1)



- TWO LAYERS 5/8" MOLD RESISTANT GWB
- VAPOR BARRIER
- TWO LAYERS 5/8" FIBERGLASS MAT MOLD RESISTANT GYPSUM SHEATHING
- 6" R24 I-2
- FLUID APPLIED WEATHER BARRIER
- 1" STUCCO, METAL LATHE, DRAINAGE MATRIX, GRADE D BUILDING PAPER
- 2" R10 CONTINUOUS I-1
- PROVIDE TRANSITION MEMBRANE AT SUBSTRATE TRANSITIONS, TYP.
- LAP WP-1 AND FLUID APPLIED WEATHER BARRIER 24" MIN. TO ACHIEVE CONTINUOUS AIR BARRIER
- SS WEEP SCREED
- CONTINUOUS F-1

- TRANSITION MEMBRANE; VERIFY COMPATIBILITY WITH FOUNDATION WP-1
- 1" MIN. COMPRESSIBLE JOINT FILLER
- 3/4" PROTECTION BOARD OR DRAINAGE SHEET
- 1 1/2" R7.5 CONTINUOUS I-1
- WP-1
- MA-1

SEE WP-101 FOR FOUNDATION WATERPROOFING DETAILS


NEW PARTITION, SEE PARTITION TYPES

EXISTING CONCRETE SLAB, VF

2 SECTION DETAIL AT GL C.8 - TYP.
 A-401 SCALE: 1 1/2" = 1'-0" REF 2/A-301


CMCE 2421 Prof.Sowder LAB 01							
Schedule #	Activites	Duration	Timeline				
			1	2	3	4	5
1	Masonry 1" Finshed CMU	2	█	█			
2	Waterproofing 1' memebrance	1	█				
3	1 1/2 R 7.5 Continouis	4	█	█	█	█	
4	1/2" Drainage sheet	1	█				
5	1' Min Compresible Joint Filter	1	█				
6	Existing Concrete Slabs	4	█	█	█	█	
7	Transistion Membrane ,verify com w.foundation	2	█	█			
8	Continous Flashing	3	█	█	█		
9	SS Weep Screed	5	█	█	█	█	█
10	Lap WP...1 and fluid applied wearther barreir 24" mi	2	█	█			
11	Provide a transistion memberane at substrate trans.	1	█				
12	2" R10 contuinous	3	█	█	█		
13	1" Stucco Metal Lathe Drainage matrix Grade bulding paper	2	█	█			
14	Fluid applied water barrier	5	█	█	█	█	█
15	6" R24	2	█	█			
16	Two layer 5/8" fiberglass mat mold resistant sheating	3	█	█	█		
17	Vapor Barrier	1	█				
18	Two layer 5/8" Mold Resistant GWB	4	█	█	█	█	

		ACTIVITIES	DURATION (DAYS)	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30				
1	C E L L A R	Construction of the load bearing wall, Filled CMU (MA-1)	3	█	█	█																															
2		Install 1' Compressible joint filler between the MA-1 and the slab	1				█																														
3		Pouring of the concrete slab	2					█	█																												
4		Install the waterproofing barrier WP-1	1								█																										
5		Install 1/2" Protection board/ Drainage sheet	1									█																									
6		Install 1 1/2" R 7.5 Continuous I-1 / Rigid insulation at the cellar part	2										█	█																							
7		Install the transition membrane between the two floors/ Should be Comptable together	2											█	█																						
8	F I R S T F L O O R	Construction of the new partition wall	3												█	█	█																				
9		Add first layer 5/8" mold resistant GWB	1																█																		
10		Add second layer 5/8" mold resistant GWB	1																		█																
11		Add Vapor Barrier between GWB and fiberglass mat mold	1																			█															
12		Add first layer 5/8" fiberglass gypsum sheathing	1																				█														
13		Add second layer 5/8" fiberglass gypsum sheathing	1																					█													
14		Add 6" R24 I-2/ Rigid insulation, first floor	1																					█													
15		Provide transition membrane at substrate transitions, TYP. First floor	2																						█	█											
16		Install the lap WP-1 and Fluid Applied Weather Barrier 24" to achive continuous air barrier for the first floor	2																							█	█										
17		Install the Flashing	1																																		
18		Add 2" R10 Continuous I-1 / Rigid barrier, first floor	2																																		
19		Apply 1" stucco, metal lathe, drainage matrix	1																																	█	
20		Install the SS Weep Screed (First Floor)	1																																		█



Lab 01 - Wall Detail

Location	Activity	Duration	Day 1			
All	1 Remove the existing structure on the concrete beam, stop when seeing the concrete	1				
Cellar Floor	2 Install joint filler on the bottom of the beam	0.25				
	3 Put up masonry unit	0.25				
	4 Install waterproofing	0.25				
	5 Install drainage sheet	0.25				
	6 Install 1.5" R7.5	0.25				
First Floor	7 Install two layers mold resistant GWB	0.25				
	8 Install vapor barrier	0.25				
	9 Install two layers fiberglass mat mold resistant gypsum sheathing	0.25				
	10 Install 6" R24 I-2	0.25				
	11 Applied transition membrane on the surface of the concrete beam	0.25				
	12 Install fluid applied weather barrier	0.25				
All	13 Lap waterproofing and weather barrier	0.25				
First Floor	14 Verify compatibiuty with transition membrane and waterproofing	0.25				
	15 Instill F-1	0.25				
	16 Install 2" R10	0.25				
	17 Install stucco, metal lathe, drainage matrix and building paper	0.25				
	18 Install SS weep screen	0.25				



Wall Detail Design

**CMCE 2421 -
CONSTRUCTION
MANAGEMENT III**

PROF: SOWDER


FALL: 2020

**Lab #01: Gantt
Chart Schedule**


BY: 

DATE: 9/29/2020


SHEET A-02



2 SECTION DETAIL AT GL C.8 - TYP.
A-401 SCALE: 1 1/2" = 1'-0" REF 2/A-301




Activities	Durataion(Days)	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Cellar	0															
1 MA-1	4	█	█	█	█											
2 WP-1	12	█	█	█	█	█	█	█	█	█	█	█	█			
3 1-1/2' R7.5 Continuous 1-1	12	█	█	█	█	█	█	█	█	█	█	█	█			
4 1/2" protection board or drainage sheet	5	█	█	█	█	█										
5 1' min compressible joint filler	2					█	█									
6 Transition membrane: verfy compatibility with foundation WP-1	5				█	█	█	█								
First Floor	0															
8 New partiotion, see partion typ First Floor	4	█	█	█	█											
9 Two layers 5/8" mold resistant GWB	2			█	█											
10 Vapor Barrier	2			█	█											
11 Two layers 5/8" fiberglass mat mold resistant gypsum sheating	2				█	█										
12 6" R24 1-2	3						█	█	█							
13 LAP WP-1 and fluid applied weather barrier 24' Min to achieve continuous air barrier	1									█						
14 Provide transition membrane at substrate transitions, TYP	1										█					
15 Fluid applied weather barrier	4											█	█	█	█	
16 2" R10 Continuous 1-1	15	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
17 1" stucco, metal lathem drainage matrix, grade D building paper	3													█	█	█
18 Continuous F-1	4									█	█	█	█			
19 SS weep Screed	2											█	█			



 9/24/2020
 CMCE 2421
 LAB 01 401.00- 2A

Numbers	Activites	Duration	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	22	23	24	25	26	27	28	29	30
1	Install new partition	3	■	■	■																										
2	Add two layers of 5/8" mold resistant GWB	2				■	■																								
3	Add vapor barrier	2				■	■																								
4	Add two layers of 5/8" fiberglass mat mold reistant gypsum sheathing	2				■	■																								
5	Install 6" R24 insulation	2						■	■																						
6	Ensure it is 8 5/8" in order for it to be an 2HR section	1								■																					
7	Masonry first level	2									■	■																			
8	Masonry second level	2										■	■																		
9	Install 1' min compressble joint filler under concrete slab	1													■																
10	Add weatherproofing and weather barrier fluid to air barrier	2														■	■														
11	Provide transition membrane at substrate transitions	2															■	■													
12	Apply fluid weather barrier	1																■													
13	Install 2" R10 insulation	1																	■												
14	Install 1" Stucco, metal lathe, drainage matrix,grade D building paper	4																		■	■	■	■								
15	Install 1 1/2" R7.5 insulation	1																													
16	Verify compatibilty between foundation and transit membrane	1																													
17	Install flashing 1	3																													
18	Install weep screed flashing	3																													

Numbers	Relationships
1	Activity 1 does not have any activity dependencies
2	Activity 2,3, & 4 start after activity 1 is finished
3	Activity 5 can start after activities 2,3, &4 are finsihed
4	Activity 6 can start after activity 5 is finished
5	Activity 7 can start after activity 6 is finished
6	Activity 8 can start after activity 7 is finished
7	Activity 9 can start after activity 8 is finished
8	Activity 10,11, & 12 can start after activity 9 is finished
9	Activity 13 can start after activities 10 & 11 are finished
10	Activity 14 can start after activity 13 is finished
12	Activity 15 & 16 can start after activity 14 is finished
13	Activity 17 can start after activities 15 & 16 are finished
14	Activity 18 can start after activity 17 is finished




 CMCE2421 CM III
 10/1/20
 Lab#1



2 SECTION DETAIL AT GL C.8 - TYP.
A-401 SCALE: 1 1/2" = 1'-0" REF 2/A-301